Previous references.
No 1 of this file

1900.
(Gen. Fin)

File No. 57 of
Serial Nos. 4 & 9

Later references.
84 of this file
Gen. Fin. 17 of 99

GENERAL AND REVENUE SECRETARIAT.

52/6)

Serial Nos. 4--9 & 4 Cor 1

Part B. ~~for~~

SUBJECT.

Audit and adjustment of expenditure connected with the marriages of H. H. the Maharaja & the 3rd Princess. Public Works Examiner's Audit Report on the marriage Pavilion accounts

84 No 5757 of 20.12.1900 from the Examiner P.W Accounts thro the P.W. Secy

Forwards his audit report and statements shewing the expenditure incurred on the Marriage pavilion Works.

5 No 5874 of 31-12-0 from the Examiner, P.W Accounts

Reports that there are three more statements to be added to the above and that they will be forwarded after receipt.

G. R. S. 58

5/2 Memo no 7605 / Dy 31.12.1900 ~~of~~ to the Secy P.W. Dept
Requests him to ask the Executive Engr Concerned
Certain Technical errors &c that are found
in B/4.

6 Memo Dy 8.1.01 from the Sec'y to Govt P.W. Deptt
Forwards Cellr No 17 from the Executive Engr
palace Div. submitting a memo of -
Explanations

7 346 Dy 19.1.01 From the Examiner P.W. Accounts
Forwards a Revised Statement B
Shewing the Expenditure incurred
on the marriage pavilion

8 (CW) 117-8 - 1050-51 Dy 25.2.01 To the Examiner, P.W. Accounts
the Chief Engr & Comptr
Passes the accounts and directs that
the excess outlay incurred be debited
to the marriage charges.

(1) Mis. 2079

Gen. Dis 57 of 00

1900 6035

8H From The Examiner of P.W. Accounts of Singapore.

6955

26. XII. 00

To The Secretary to the Government of Singapore, General and Revenue Dept.

Thro' the Secretary P.W.D.

Dated 20th December 1900.

Despatched

Received

General No. 5759

No.

Enclosure No. Two

No 6177 of 21/12/00

Passed on to the Secretary to Government, Revenue & General Depts.

Forwarding in duplicate Report on Drainage Pavilion Accounts.

To Lieut Colonel Chief Engineer S.S.D.

Enclos: Two.

G. ✓✓

Sends this to D.C.O. 24-12-00.

24/12

2

Mysore P. W. Department,
Central Office of Accounts,
Bangalore, 20th December 1900.

No. 5759- Encls: 2

To,

The Secretary to the
Government of Mysore,
General and Revenue Department.

(Through the Secretary to the
Government of Mysore,
Public Works Department.)

Sir,

With reference to
Government Proceedings
No. 153-7 / D. C. dated 4th October
1900, I have the honor to
forward, herewith
Audited Statements
"Tables B and C, showing
expenditure on Marriage
Pavilion Works at Mysore.
incurred by this Department
with --

16057

Sub. Dept.

see my marginal note
Shown, as to
Expn. Supt & Explan
& & Certify Cl
PW Technical
Errors & and
Expenditure correction

Bangalore
31st Dec 1900

Attention
of Dy Secretary
of Mysore

Refer to - 23/6.32.1.

Encls 30 Enclosures 3 - Three -
Forwarded to the Supdg. Engineer,
Western Circle for obliging
attention to the Offg. Secretary's
orders above & return
II Examiners No. 5874 of 31st
December is also forwarded with
a request that the Supplt. List
therein referred to may be obtained
and submitted. —

4/1/01.

N. Kallin
Asst Secretary

with explanation for differences of figures as audited and as reported previously.

I was not able to do this earlier, as there was some difficulty in starting the audit and delay in obtaining particulars afterwards from the Executive Engineer Paldee Division.

II. — The following were noticed in the course of audit:—

(a) Large advances to the extent of ~~Rs~~ 9,910-7-9 were made during the two months of April, May, and June 1900 to Contractors, and subsequently adjusted on their bills. Sanction of Government was necessary to the above as per para 33, Chapter VIII, P.W.D. Code, Volume I. The same

does

Such irregularities seem frequent in the Dept — and should be strictly prohibited and the Officers in Dept acting in contravention of Code Rules and Forms & obtain previous sanction should be censured. H.S.

does not seem to have been ordained.

(b) Exclusive of Rs 1,29,167-7-11 being the expenditure on sub-heads proper, there are articles valued at Rs 6,190-2-7 under Suspense head "Materials at site" of work, unutilised. Executive Engineer, Dvi. B. P. Rajavadhu Naidu, promises to transfer the above to the Palace Division in November 1900, and finally close the accounts. Of the above, articles worth Rs 561-10-5 being Tools and Plant, will have to be written back to an estimate under that head. Tools worth Rs 163-1-9 are reported to be missing and the Executive Engineer states in his No. 143 dated 6th December 1900, that a reference has been made to the Superintending Engineer, Western

Has this been done?
AR/
31/12

Western Circle, for orders to write off their value to works, and for same to a separate Estimate (under "Tools and Plant") for the adjustment of Rs 561-10-5.

(c) Statement showing monthly Receipts, Issues, and Balances of materials, has not been maintained. It is explained that it was impossible to keep such accounts owing to the very little time given for completion of a work costing over Rs 1,25,000/-, and the difficulty of getting trained officials.

(d) It is also stated by the Executive Engineer that a sum of Rs 1,250/- has been allowed to Task worker Allagappah Chetty as extra rates for wood work done by him, and that the Superintending Engineer

The Audit Officer will discuss the matter with the Executive Engineer.

31/12/19

This is really immaterial - whatever may have been the reason for the non maintenance of such an important account a monthly receipt of Materials and Balances of materials could not have been dispensed with - The explanation given could hardly be accepted - In the absence of such a record it is impossible to say that there was no double / fraud or that perpetration of fraud was not / guarded against - The explanation given, is at best a lame excuse and it was all the more necessary to keep regular accounts as required by the Code

31/12/19

How the staff has declined & the case should be noted

5/10/29"

Engineer has been addressed for sanction thereto, pending which the charge has been included under sub-heads to close the accounts of the work.

(e) The following stationery articles purchased have been debited to the sub-head, "Decoration," instead of Establishment Contingencies, after obtaining the sanction of Government

9 pen Knives Rs 7-14-0
4 Big Scissors Rs 5-0-0

(f) 2 Hurricane Lamps valued at Rs 9/-, 12 Camp Lanterns Rs 22-8-0, and 1 Wall Lamps Rs 5-4-0, have been Charged to sub-heads, "unforeseen expenses," instead of to Estimates under "Tools and Plant," they being non-perishable articles

The reason for

the

7

the above irregular debits as stated to be due to loss of the articles. There being a large number of labourers (about 1750) employed working daily, it was found impossible to stop robbery of small things. Cases were detected by the Police and parties punished with imprisonment.

I don't clear understand this expn. why was the dep't not debited Sanction for further debit obtained?

BH
31/12

The expenses should from appear themselves unexpected

BH
31/12

(g) Most of the bills have not been signed by Contractors; the dates of Payments entered bills do not tally with those noted in the Register of works in some instances.

These irregularities need explanation - such irregularities facilitate malpractices and not creditable to the Dept

BH
31/12

(h) In all Monthly rolls, Ten daily reports, have not been filled in, and in some, the quantity of work done has not been entered, and

Serious irregularities which need explanation

BH
31/12/10

rates

rates not struck.

I have the honor to be,
Sir,
Your most obedient Servant,

Examiner, P.W. & Ry. Accts.
J. Dobson

65

Statement Shewing the expenditure by Sub heads on Construction if the Pavilion is dismantled and comparison between the figures noted audited finally.

No	Particulars	Per	Quantity	Cost			Value more than 3/4 Value.	
	1 Through the Public Works Department							
	Marriage Pavalion Division.							
1	Brick in mud	cft	15219	1964	14	-		
2	Brick in Mortar	"	13737	2793	15	3		
3	Arch work	"	2397	854	12	-		
4	Parapet wall complete including moulding	Rft	401	300	12	-		
5	Cornice 3/4'		474	177	12	-		
6	Cornice 3/8'		847	181	12	8		
7	Plastering with Chunam	Sqr:	304.62	919	4	11		
8	Thatti wall			66	3	6		
9	Earthwork excavation	Cyd	456	71	14	-		
10	Concrete in Mortar	cft	1068	184	14	9		
11	Earth filling including carting &c.	Cyds	1492	485	2	-		
12	Teak wood beams and pillar Shafts	cfts	5585.79	16915	11	1		
13	Do. bases and Capitals	"	141.26	635	6	6		
14	Bearing pieces with carving at both ends	"	13.26	96	5	6		
15	Do. at one end	"	175.27	876	5	5		
16	Teak wood hollow pillar Shafts	"	202.76	990	5	3		
17	Do. planks 1/2" filling and Small pieces	"	0.54	4	4	7		
18	Do. Scantlings 6"	No.	30	425	-	-		
19	Do. planks	cft	985.38	3957	15	11		
20	Painting Sylicate	Sqrs	342.51	1621	4	2		
21	Windows with mouldings	Sft	182.29	192	6	3		
22	Stained glass		905.02	2106	15	-		
23	Wooden arches with frames 1st Story	No:	34	1248	-	-		
24	Do. without frames down	"	21	498	12	4		
25	Do. with frames 2nd Story	"	30	1260	-	-		
26	Iron trusses including purlins	"	16	13581	6	-	11445	
27	Zinc Sheets &c.			4439	2	-	3500	
28	Do. Railway and Carriage charges			1879	5	-		
29	Roofing with Zinc Sheets			432	9	5		
30	Zinc roof moulding keepers	Sqr.	208.41	6328	8	10	4164	
31	Do. gutters	Rft	1536	1327	3	10	1200	
32	Do. Spouts		1469½	548	10	3	500	

						1964	14	-	1964	14	-		
						2793	15	3	2872	1	6	= 78	2 3 (a)
						854	12	-	757	2	-	+ 97	10 - (b)
						300	12	-	300	12	-		
						177	12	-	177	12	-		
						181	12	8	181	12	8		
						919	4	11	919	4	11		
						66	3	6	66	3	6		
						71	14	-	71	14	-		
						184	14	9	184	14	9		
						485	2	-	485	2	-		
12680	-	-				4229	11	1	4574	11	1	- 345	- - (x)
476	-	-				159	6	6	159	6	6		
72	-	-				24	5	6	24	5	6		
632	-	-				244	5	5	244	5	6		
742	-	-				248	5	3	248	5	3		
						4	4	7	4	4	7		
318	-	-				107	-	-	107	-	-		
2964	-	-				987	15	11	1144	15	11	- 157	- (c)
						1621	4	2	1621	4	2		
				96	- -	96	6	3	96	6	3		
		1404	- -			702	15	-	699	15	-	+ 3	(d)
				624	- -	624	-	-	624	-	-		
				249	- -	249	12	4	249	12	4		
				630	- -	630	-	-	630	-	-		
						2132	6	-	2132	6	-		
						939	2	-	415	-	-	+ 524	2 - (e)
						1879	5	-	1879	5	-		
						432	9	5	727	12	8	- 295	3 3 (f)
						1164	8	10	1164	8	10		
						127	3	10	127	3	10		
						48	10	3	48	10	3		

33	Matting over Zinc roof	Sqrs	479.67	690	11	4	
34	Do. for Ground floor	"	199.65	266	15	2	
35	Drainage, levelling Ground and opening roads			1432	11	2	
36	Panned door for Switch room	3	39	68	4	-	
37	Decoration with paper			15080	2	10	
38	Ornamental eve boards		42½	42	8	-	
39	Ornamental painting with figures		62.45	459	12	5	
40	Do. pillars for ante room		112.54	787	15	8	
41	Scafolding and erection of trusses and fixing including carting big wooden and Iron girders.			9576	14	9	
42	Mouldings and fenials			740	7	4	
43	Wooden Stair case complete	No.	2	109	8	6	
44	Pipes &c.		148	5704	5	-	49
45	Do. Railway and Carriage charges			405	5	-	
46	Hand railing	R.ft.	342.50	807	12	11	
47	Chicks	Sqrs.	22.93	536	-	-	
48	Spiral Staircase		100.88	325	10	4	
49	Staircase in ante room		58.08	271	13	9	
50	Flooring the marriage mantapam with Mankeys tiles		1178	393	2	-	360
51	Flooring with Gravel			-	10	-	
52	Do. bricks		217.13	1647	13	1	
53	Unforeseen charges including Railway Charges to masons and carpenters.			3290	7	9	
54	Relaying Mangalore tiles of the Verandah.		31.37	80	14	8	
55	Sundry works attending to oods rolling and unrolling chicks, opening and closing windows			1229	7	7	

						690	11	4	690	11	4			
						266	15	2	266	15	2			
						1432	11	2	1432	11	2			
51						17	4	"	17	4	"			
						15080	2	10	15080	"	10		2	(g) ✓
31						11	8	"	11	8	"			
				115	"	344	12	5	339	12	5	+ 5		(h)
590					"	197	15	8	197	15	8			
				2894	"	7182	14	9	6041	14	3	+ 1141	6	(i)
						740	7	4	735	7	4	+ 5		(j)
81						28	8	6	28	8	6			
						763	5	"	763	5	"			
						405	5	"	405	5	"			
			403			404	12	11	404	12	11			
		357	"	"	"	179	"	"	179	"	"			
		216	"	"	"	109	10	4	109	10	4			
		180	"	"	"	91	13	9	91	13	9			
						33	2	"	33	2	"			
						"	10	"	"	10	"			
				411	"	1236	13	1	1236	13	1			
						3290	7	9	1766	3	8	+ 1524	4	1 (k).
						80	14	8	80	14	8			
						1229	7	7	1229	7	7			

56	Erecting Temporary Sheds, Stores &c..	61·24	141	9	10	
57	Carpenters Sheds	25·80	283		1	
58	Stained Glass Shed		73	6	6	
59	Decoration Sheds		574	9	6	
60	Wood work for frame front Gate	4·06	15	8	4	
61	Figured Glass panes	120	195	8	·	
62	Interior decoration		1,485	1	7	
63	Finishing front and rear wall of the Pavilion		145	4	·	
64	Brick in Cement	77	123	1	·	
65	Flag		660	11	·	
66	Painting		24	10	·	
67	Glass panes		389	8	·	
68	Lightening Conductor		918	7	·	818
69	Carpet racks and Spreading carpets		491	7	11	
70	Window Shutter frames	1805·85	2,345	15	5	
71	Wood work for panels and hollow pillars	186·51	748	·	7	
72	Ceiling planks	81·24	324	15	4	
73	Slab Stones dressed	228	57	·	·	
74	Stained Glass	247·41	652	6	5	
75	Ranganatha Vigraham and Gajalakshmi	2	45	·	·	
76	Ornamental beams	57·29	229	2	7	
77	Do pillars	78·69	550	10	1	
78	Teak wood front Gate	225·92	1,016	10	2	
79	Cadapa Slabs above windows	1·68	33	9	7	
80	Brick in mud	3160	395	·	·	
81	Brick in mortar	109·24	2,218	15	·	
82	Earthwork excavation	119	22	5	·	
83	Wood work	159·12	477	6	8	
84	Windows	53·77	215	1	3	
85	Doors		274	11	4	

				141	9	10	141	9	10	
				283	"	1	283	"	1	
				73	6	6	73	6	6	
				574	9	6	674	9	6	
				4	8	4	4	8	4	
				195	8	"	195	8	"	
				1485	1	7	1282	7	9	+ 202 9 10 (l) ✓
				145	"	"	145	"	"	
				123	1	"	123	1	"	
				660	11	"	310	11	"	+ 350 " " (m) ✓
				24	10	"	24	10	"	
		259	"	130	8	"	130	8	"	
				100	7	"	100	7	"	
			246	245	7	11	244	7	11	+ 1 " " (n)
		1563	"	782	15	5	782	15	5	
		498	"	250	"	7	250	"	7	
		216	"	108	15	4	108	15	4	
		36	"	21	"	"	21	"	"	
		434	"	218	6	5	218	6	5	
		30	"	15	"	"	15	"	"	
	171	"	"	58	2	7	58	2	7	
	412	"	"	138	10	1	138	10	1	
	762	"	"	254	10	2	254	10	2	
			16	17	9	7	17	9	7	
				395	"	"	395	"	"	
				2218	15	"	2216	15	"	+ 2 " " (o)
				22	5	"	22	5	"	
		318	"	159	6	8	154	5	8	+ 5 " " (p)
		143	"	72	1	3	60	1	3	+ 12 " " (q)
		182	"	92	11	4	92	11	4	

86	Domes			271	11	10	
87	Plaster of Paris moulding			402	4	-	
88	Chicks		9·07	142	12	10	
89	Wooden figure pannels			402	12	-	
90	Plastering		69·97	209	14	6	
91	Painting		20·68	88	1	7	
92	Gold papering			21	6	-	
93	Moulds			236	-	6	
94	Fenals		8	150	-	-	
95	Cornices of Kinds		631·25	384	12	6	
96	Drawing and Establishment			1255	11	7	
97	Tools and Plant			163	7	9	
	Total			12916	7	11	2693
	II Through Sanitary Works Department.						
	Cast Iron Materials &c.						
	Cast Iron Pipes 3", diameter.		630	747	13	-	67
	2½		63	57	7	6	51
	Bends 3" × 2½		6	17	12	3	16
	Branches 4 × 2½		1	12	9	4	11
	3 × 3		3	18	-	-	16
	3" × 2½"		3	20	8	9	18
			9	68	4	-	61
	Double Branch 3×2"		2	13	-	-	11
	Collars 4" Dia		1	3	12	7	3
	" 3"		16	34	-	-	30

	18a	"	"			91	11	10	91	11	10	---		
			201	"	"	201	4	"	201	4	"	—		
			71	"	"	71	12	10	71	12	10			
			201	"	"	201	12	"	201	12	"			
						209	14	6	209	14	6			
						88	1	7	88	1	7			
						21	6	"	21	6	"			
						236	"	6	236	"	6			
			75			75	"	"	75	"	"			
						384	12	6	384	12	6			
						1255	11	7	1086	5	11	+169	3/5	8 (V)
						163	7	9	257	1	10	-93	10	1 (S)
19.999	"	"	6.016	"	"	2812	"	"	2920	"	"	70.488	7	11

For explanation of differences (vide overleaf Last page).

64.415	5	5	+30.73	2	6									
						72	13	"				+72	13	"
						5	12	"				+5	12	"
						1	12	3				+1	12	3
						"	14	2				+ "	14	2
						2	"	"				+2	"	"
						1	10	4				+1	10	4
						"	7	10				+ "	7	10
						1	4	10				+1	4	10
						"	3	"				+ "	3	"
						3	6	5				+3	6	5

90 per cent of the knocked on lay on Lopez Jaop Materials will be taken to Lopez instead of full value as reported to Government Office Superintendent Luis Laguno's No. 2962/542 dated 10th November 1960).

Sluice Valves 3"	2	70			66
2½"	1	30	2	"	27
Valve Keys	"	"	"	"	"
Hydrants	13	537	15	1	484
Pressure Valve	"	"	"	"	"
Road boxes	10	22	8	"	20
Protecting tubes	6	11	9	"	10
Copper Nozzles	"	"	"	"	"
Pig lead	30/5	71	12	7	
2. Hoses and couplings viz.					
Woven Canvas Delivery Hose 2½"	"	"	"	"	"
Brass Screw thread Hose couplings 2½"	"	"	"	"	"
Woven Canvas Delivery Hose 2¼"	"	"	"	"	"
Brass Screw thread Hose couplings 2¼"	"	"	"	"	"
Copper Nozzles with brass jets 2½"	"	"	"	"	"
2¼	"	"	"	"	"
Wiring ends of Hose with copper wire					
Packing charges					
Fire Extinguisher	17	177	9	"	
Earth work = Excavating and filling pipe tracks.	190	35	10	"	
Laying and jointing pipes	801	84	2	"	
Fixing Hydrants including Masonry	13	117	"	"	
3. Fire Engines					
Amount paid to Madras Railway Company on account of hire of Engines borrowed, tramage and other incidental charges		1521	8	10	

			3	11	2		+3	11	2	
			3	2			+3	2		
			53	12	9		+53	12	9	
			1	12	10		+1	12	10	
				12	2		+	12	2	
	34	3	2	37	9	5	+37	9	5	50 per cent of the value as above
						14	14			Not found necessary.
						5	5			
	88	12	6	88	12	6	+88	12	6	50 per cent of the value as above
				35	10	36		6		
				84	2	84	+	2		
				117		117				
				1521	8	10	1518	+3	8	10	Actual expenditure

As above

Amount paid to Southern Mahratta Railway for patent fuel Supplied.							
Working expenses of Fire Engines.				898	1	8	
Sundry articles				67	12	1	
Railway charges on Fire Engines obtained from Sappers and Miners and on other articles obtained by Rail				438	10	-	
4. Decorations &c.							
Construction of a Triumphal Arch at Entrance Gate.				3,199	6	2	
Making two Statues of Elephants of brick in Mortar Mounted on pedestals				300	6	-	
Cloth, areca poles &c for flags.				277	-	-	
Wooden lamp posts, Lanterns Transparencies				827	1	2	
Watering roads				33	12	-	
Constructing two cisterns for keeping Fire Engines in the Jagan- mohan Palace Compound.				196	6	7	
Dismantling and removing the Jagammohan Palace Gate at Mysore.				165	2	6	
Total II				10076	10	1	1505 5 9
Total I and II				139264	2	-	28437 5 9

JH
2012-10.

| | | |

24

by Ex: Engineer

Explanation for difference of figures as audited and as reported to Government previously

(a) Deduction of Rs. 78-2-3 is due to the orginal figure reported being wrong.

(b) Addition of Rs. 97-10-" is due to the omission of posting Rs 78-2- payment made by Sanitary department and Rs 19-8-" Since paid to Task Work Badaruddin Ansari

(c) Deduction of Rs 157 is due to mistake in calculating 3/4 value of materials that may be realised

(d) Addition of Rs. 3/- is due to the outlay previously reported being wrong.

(e) Addition of Rs 524-2-" is due to omission in posting the payment made to Messrs: Haji Abdul Rahuman & Sons.

(f) Deduction of Rs 295-3-3 is due to the credit given for the value of Zinc Sheets remaining unutilised.

(g) Mistake in totalling.

(h) Same remarks as made for item No. (a)

(i) do. do.

(j) Mistake in totalling

+ (k) Addition of Rs 1524-4-1 is due to the mistake found in Alagappa Chary's final bill for Miscellaneous works and Sons payments Since made.

(l) Addition of Rs 202-9-10 is due to claims Since settled and pa

(m) Addition of Rs 350-"-" is due to payment Since made to Messrs: Wrenn Bennett & Co

(n) Mistake in calculating 1/2 value for materials that may be realised

(o.p.q) Additions due to omission of Small credits orginally proposed to be given to those Sub heads

+ (r) Addition of Rs 169-3/5-8 is due to the Charges Since incurred.

(s) Deduction of Rs 93-10-1 is due to credit given for articles omitted by oversight

x. Deduction of Rs 345-"-" is due to extra amount to Task Worker Alagappa Chary for loss sustained by him having been transferred from this Sub head to "unforeseen charges"

Robt Brettell
Exam.

29/12/00

Marriage Pavilion at Mysore, value that may be realised from materials
in Government Proceedings No. 153-7 D.C. dated 4th October 1900, and those as

ted to works	for materials to be brought on Stock.				Balance debitable to Marriage.	Figures as noted in Government Proceedings No. 153-7 D.C. dated 4th October 1900.	Difference
	3/4 Value	2/3 Value	1/2 Value	1/4 Value			

Re

Gen. Dis 57 of 1900

12.

Enclu 4/1-

3/1

4/1

Forwarded to the Secretary to Government, Revenue and General Departments in continuation of this Office no 6177 of 21 December 1900

From The Examiner, P. W. Accounts of mysore.

To The Secretary to the Government of mysore, General and Revenue Departments

Through the Secretary to the Government of mysore, Public Works Department

Dated 31st December 1900.

Despatched

Received

General No. 5874

No.

Enclosure No.

Stating that the Executive Engineer, Palace Division, ... advises that there are 3 more items to be included in the Statements sent with his no. 575 dated 19/20th instant, and that a Supplemental list will be submitted when it is received

P. W. 109.]

Gen-Fn 57 of 1900

24

GOVERNMENT OF MYSORE

No. 5874

MYSORE PUBLIC WORKS DEPARTMENT,

CENTRAL OFFICE OF ACCOUNTS.

Bangalore, 31st December ~~189~~ 1900.

From

The Examiner of P. W. and
Railway Accounts of Mysore.

To

The Secretary to the
Government of mysore,
General and Revenue Departments
Through The Secretary to the Government of mysore,
Public Works Department.

Sir,

With reference to my no 5759 dated 19/20th instant I have the honor to State that the Executive Engineer, Palace Division, advises that there are 3 more items to be included in the statements sent with the above and that the Western Circle Superintending Engineer's orders thereon have been applied for When received a revised or supplemental list will be submitted

I have the honor to be
Sir,
Your most obedient Servant

Examiner, P. W. & Railway Accounts
of mysore

25

SECRETARIAT OFFICE
23 JA 35 1
Mysore B N Dep

SUPERINTENDING ENGINEER'S OFFICE
REG'D No 51
189 JAN. 22 1901
WESTERN CIRCLE

Gen. Fn 57/2

No. 23/1 of 22 Dec 01

From The Executive Engineer
Palace Division

To The Superintending Engineer
Western Circle

Dated 19th January 1901

Despatched

Received

General No. 17
No.

Enclosure No. 5

Forwarded in Original to Chief Engineer of Mysore with reference to his No. 30 dated 14th instant (herewith returned). The Chief Engineer reports that a revised Statement of expenditure incurred on the Marriage Pavilion including all Charges was submitted to Examiner A/c. Accounts on the 11th instant.

M. McHutchison
Superintending Engr
Western Circle

2-5-91
2. 5

Submitting a memo of explanations for the remarks made by the Dewan on the audit report of the Examiner on the Marriage Pavilion account

Submitted to the Offg. Dewan of Mysore with reference to his endorsement No. 16057 of 31st December last on Examiners No. 5759 of 20th idem —

A revised Statement Table B shewing Expenditure on Marriage Pavilion Works at Mysore, since received from the Examiner A/c. Accts, is also submitted —

Bangalore 31/1/01.

Capt. R.E.
for Secretary to the Govt
of Mysore Fd

Executive Engineer's Office
Palace Division

Mysore 19th January 1901

SUPERINTENDING ENGINEER'S
No
JAN 22 1901
WESTERN CIRCLE

From

The Executive Engineer
Palace Division

To,

The Superintending Engineer
Western Circle

Sir.

With your No. 52 of the 9th instant, forwarding for early attention the orders of the Officiating Dewan on the audit report of the Examiner P. W. Accounts of Mysore on the Marriage Pavilion accounts.

In returning the enclosures received with the above, I have the honor to submit herewith with much regret a memo of explanation point by point the objections raised in the remarks of the Dewan - A revised statement of expenditure incurred on the Marriage Pavilion including all charges was submitted to the Examiner, Public Works Accounts of Mysore with this office No. 11 of the 11th instant as requested by him.

I beg to state that two points on which the remarks of the Dewan are very severe are only technical mistakes Loss of penknives, entering the progress in the daily reports of Nominal rolls, for no

execution of any part of the work, but for construction of Scaffolds could have been disposed in few Seconds if the Accountant had brought these points to my notice - The store Returns, to the very letter of the provision in the Code are not kept even in permanent Divisions - To get an officer by wire messages took full fortnight - To form a Division within 1 month is not an easy thing - Not a single Serious discrepancy has been pointed out by the Examiner - With a responsibility of completing a big structure fitting to the Marriage ceremony of a reigning Maharajah within a given incredibly short" time with a band of officers & Subordinates who could be numbered on the fingers of a single hand the trivial formalities, and technicalities could not be attended to, without Serious prejudice to the very fundamental purpose of this costly structure to Serve a most important & Sacred Royal function -

I have the honor to be
Sir,
Your most obedient Servant -

Executive Engineer
Palace Division

Nr. of enclosures

1. Memo of Ex Engineer explanation
1. Chief Engrs Nr: 30 D/4.1.901 with Dewans orders thereon -
1. Examiners Nr: 5874 D/31.12.900 -
2. Statements showing the expenditure on Construction of Marriage Pavilion -

5

Replies to the orders of the Dewan on the report of the Examiner Public works Accounts of Mysore sent with his No. 5759 dt. 20/12/00 on the audit of Marriage Pavilion accounts.

SUPERINTENDING ENGINEER'S OFFICE
JAN 22 1901
WESTERN CIRCLE

23 " 1901

Subject & Dewan's orders	Replies of the Executive Engineer
Subject & Dewans orders 'all Advances made without the Sanction of the Government except in two cases which are explained in Secn. 'required in Secn No. 1 & 2 and Secn 3 above & 'strictly prohibited. The two officers acting in the Sanction of Govt. 'sanctions & Orders to obtain their sanction shall be 'Dismissed.	No man was paid an advance for work not done, except in two cases. One was reported to the Superintending Engineer & in the other case the Contractor was paid with the knowledge of the Superintending Engineer. Even in these cases more work for the money advanced was turned out within 10 days after the date of advance. Not having time to write out 7 to 8 pages of measurements for every Contractor, to check the correctness of the measurements, to Scrutinize rates in all cases, while mountains of inexpressibly urgent labour was crushing the few officers entrusted with the works the principal Contractors were paid always less than the work turned out, & these payments were treated as advances. In consideration of the urgency, importance, and the magnitude of the work, and under the sense of great responsibility of completing the work fitting to the occasion, within the appointed time, I beg to submit I was not able to attend to the formalities & technicalities - with such attention to important features only there was an almost impenetrable thicket or forest of bamboos of difficult scaffolding to be removed in the torch light a few hours before the marriage. The advances what the Examiner points out are only technically advances. Immediately after the marriage, works were remeasured in many cases, & all the part payments which are called advances were adjusted.
With all due deference to the Offg Dewan's remarks, the undersigned cannot but express Surprise that such a measure on the work of the P. W. D generally Should have been made. Not a single rupee was advanced without the Undersigned's Sanction either before such an advance was made, or within a days interval. The System of payments on actual Measurement was absolutely impossible in the case of the Marriage Pavilion until the work was completed, but the men had to be kept in funds. M.D.V. Hutchins 22.1.01.	

Subject & Dewans orders	Replies of the Executive Engineer.
(6.) Transferring the materials at cote of Marriage Pavilion works to Palace Dewsnow Has this been done?	The transfer was effected in the accounts for Nov. 1900
Writing off the works tales of missing tools Rs. 163-7-9 & transferring to a separate estimate tools worth Rs. 561-10-5 The superintending Engineer will disposse of these after due	The Superintending Engineer, Western Circle has in his No: 4783 d/20-12-900 sanctioned the missing tools being written off the accounts with the remark that it was impossible with the supervision available to prevent losses of the kind, & writing back to an estimate for obtaining Tools & Plant the value of the remaining tools transferring them to Palace Dewsnow This has been done in the accounts for November 1900 & an estimate has been submitted for sanction with this office No: 1 d/1st January 1901.
(C) Non-maintenance of the statement showing monthly receipts, issues & balances of materials since as regularly unsatisfactory. Whatever may be the urgency of the work, such an important account as monthly receipts, issues & balances of materials could not have been dispensed with - The explanation given could hardly be accepted in the absence of such accounts - yet as impossible to say that there was no desire for fraud or that the opportunity for fraud was effectively guarded against. The cost of my work was large - about a lac & quarter & it was all the more necessary to keep regular accounts required by the Code.	With only picked men maintenance of these accounts as possible. There was no time to get men - With a storekeeper doing work both in the Mayor's Pavilion Dewsnow I had to get on. The work was executed on Contract System & the materials handled by the storekeeper were therefore mostly iron bissues, pipes & tools required to fit them 90 per cent of articles went directly to works. There was very little scope for fraud This transaction extended over only two months - After the end of 2nd month, receipts, issues &c were checked & the statement was completed.
	The Statement could not possibly be Kept with the Staff available, and no one with a knowledge of the subject could expect a better record of the Materials received & issued than is obtained. M.D.V. Hudleston

Subject & Dewans orders	Replies of the Executive Engineer
d) Extra rates for wood work allowed to T. W. Contractor Algappachary How the Superintending Engineer disposed of reference & records	The Chief Engineer in his No 6229 of 26-12-900 sanctioned a lump sum of Rs 2102-"-4 being given to Contractor Algappachary (Rs 1352-"-4 on account of his loss + Rs 750 profit) - After deducting the sum of Rs 1250 provisionally allowed by the undersigned the balance of Rs 852-"-4 has now been charged to the Sub-head "Unforeseen expenses" & the accounts closed.
Irregular debits of the following	
e) To Sub-head "Decoration" instead of to Establishment - Contingencies	The reasons for granting this small extra remuneration to Algappachary are all on record. His contractor did the bulk of the heavy timber work, and was put to loss owing to the timber available. The local market & depots being limited Logs which would not have been bought on ordinary occasions as not being sound enough had to be purchased, as no others were available.
Value of	
2 Penknives costing Rs 7-14-"	
4 big Scissors costing Rs 5-"-"	
12-14-"	
f) To Sub-head "Unforeseen expenses"	
Value of	
Hurricane lamps costing Rs 9-"	
2 Camp Lanterns costing Rs 22-8	
2 Wall lamps costing Rs 5-4	
36-12	
Total — 49-10	
don't clearly understand this explanation - Why was the case not reported & sanction & proper debit obtained" The Superintendent & watchguard appears to have been imperfect -	It is an omission, not to have included these articles in the list of articles ordered to be written off vide para 6 -
g) Non-Signature of the Contractors to bills & dates of payments on bills not tallying with the entries in the Register - works in some instances These irregularities need explanation - Are irregularities facilitate fraud practices & need tallies & Extract	All the final bills have been signed by Contractors. It is only minor bills which do not bear the signatures of Cash workers - This omission is due to the ignorance of the Cashier, who is a retired Cashier of the Imperial Service, & who was not aware of the circular orders of the Mysore G. P. W. The register of works has been posted in the order of transactions of Cash book - It could not be traced out where the dates of payments do not tally - Even if there is any fault it is due to the carelessness of the officials - There was no chance of fraud; as final bills were paid on measurements

W. W. Hutchins
22.1.01

31

Subject & Dewans orders.	Replies of the Executive Engineer
(11). Few Daily reports not having been filled in Nominal rolls & not entering the quantity of work done in some rolls. Serious irregularities which needs explanation.	It has been already stated that the work was not carried out by amani - Nominal rolls referred to were maintained mostly to check the supply & Coolies by Contractors and on Sundry works - If I had been able to Secure a good Accountant all these small Technicalities could have been rectified in 2 Seconds - It was with the greatest difficulty I got the Services of even a pensioned Accountant. There was not time to arrange, nor was there any efficient accounts staff available at such a short notice for a work lasting 2½ months altogether. W.D.V.H. Ratcliffe 22.1.11

7 Copies
7.1.901

B. Raghavendra Rao
Executive Engineer
Palace Division

Through the Secretary to the Government of Mysore, Public Works Department.

Pass

311

19 JAN 1901

Mysore P. W. Dept.

From

The Examiner,
P. W & Ry. Accounts
of Mysore

To The Secretary to the
Government of Mysore,
General and Revenue Department.

Dated 19th January 1901.

Despatched

Received

General No. 346

No.

Enclosures No. one Statement

Forwarding a revised Statement, Table B, shewing expenditure incurred on Maharaja Pavilion works at Mysore by P.W. Department

Through the Secretary to the Government of Mysore, Public Works Department

P. W. 109]

No. 346-Encl:1 MYSORE PUBLIC WORKS DEPARTMENT.

CENTRAL OFFICE OF ACCOUNTS.

Bangalore 19th January ~~189~~ 1901.

From Gen. Fin 57 of 1901, dt 7

The Examiner, Public Works Accounts of Mysore.

To The Secretary to the Government of Mysore, General and Revenue Departments.

Sir,

With reference to my No. 5874 dated 31st ultimo, I have the honour to forward herewith a revised Statement, Table B, Shewing expenditure on Marriage Pavilion works at Mysore, incurred by this Department.

I have the honour to be,

Sir,

Your most obedient Servant,

John Buchan

Examiner, P. W. & Ry: accounts of Mysore.

Table "B"

Statement shewing the expenditure by Sub heads on constructing Pavilion as dismantled, and comparison between the figures noted

No.	Particulars	Per	Quantities	Cost		Va... Mo... than value
I.	Through the Public Works Department					
	Marriage Pavilion Division					
1	Brick in mud	cft	15,219	1,964	14 "	
2	Brick in mortar	"	13,737	2,793	15 3	
3	Arch work	"	2,397	854	12 "	
4	Parapet wall complete including moulding	Rft	401	300	12 "	
5	Corner 3/4	"	474	177	12 "	
6	Corner 3/8	"	847	181	12 8	
7	Plastering with Chunam	Sqr	304.62	919	4 11	
8	Shatti wall			66	3 6	
9	Earthwork Excavation	Cyd	456	71	14 0	
10	Concrete in mortar	cft	1068	184	14 9	
11	Earthfilling including carting etc	cyd	1492	485	2 "	
12	Teakwood beams and Pillar shafts	cft	6585.79	16,915	11 1	
13	——do—— Bases and Capitals	"	141.26	635	6 6	
14	Bearing pieces with carving at both ends	"	13.26	96	5 6	
15	——do—— at one end	"	175.27	876	5 5	
16	Teakwood hallow Pillar shafts	"	202.76	990	5 3	
17	——do—— Planks 1/2" filling end small pieces	"	.54	4	4 7	
18	——do—— Scantlingles 6"	No	30	425	" "	
19	——do—— Planks	cft	985.38	3,951	15 11	
20	Painting Sylicate	Sqrs	342.51	1,621	4 2	
21	Windows with mouldings	Sq. ft	182.29	192	6 3	
22	Stained glass		905.02	2,106	15 "	
23	Wooden arches with frames 1st Storey	No	34	1,248	" "	
24	——do—— without frames down	"	21	498	12 4	
25	——do—— with frames 2nd Storey	"	30	1,260	" "	
26	Iron trusses including purlins	"	16	13,581	6 4	11,449
27	Zinc Sheets etc			4,439	2 "	3,500
28	Railway and Carriage charges			1,879	5 "	
29	Roofing with Zinc sheets			432	9 5	
30	Zinc roof including reefers	Sqrs	208.41	5,328	8 10	4,164
31	——do—— Gutters	Rft	1536	1327	3 10	1200
	Carried over			65,812	4 2	20,313

| | | |

	B. F.				65,812	4	2	20313	
32	Zinc spouts	Rft	1469½	548	10	3		500	
33	matting over Zinc roof	Sqrs	477.67	690	11	4			
34	—— do —— for Ground Floor		199.65	266	15	2			
35	Drainage, levelling ground and opening roads			1,432	11	2			
36	Panel door for switch room	3	39	68	4	0			
37	Decoration with paper			15,080	2	10			
38	Ornamental eave boards		42½	42	8	0			
39	Ornamental painting with figures		62.45	459	12	5			
40	—— do —— Pillars for ante Room		112.54	787	15	8			
41	Scaffolding and erection of Trusses and fixing including carting big wooden and iron girders			9516	14	9			
42	Mouldings and finials			740	7	4			
43	Wooden Staircase complete	no	2	109	8	6			
44	Pipes etc.		148	570	4	4		4941	
45	—— do —— Railway and carriage charges	"	"	405	5	4			
46	Hand Railing	Rft	342.50	807	12	11			
47	Shutters	Sqrs	22.93	536	"	"			
48	Spiral Staircase		100.88	325	10	4			
49	Staircase in ante room		58.08	241	13	9			
50	Flooring the marriage mantapam with Hentkey's tiles		1.78	393	2	4		360	
51	Flooring with gravels			"	10	4			
52	—— do —— beams		217.13	1,647	13	1			
53	Unforeseen charges including Railways charges to masons and carpenters			4674	9	6			
54	Relaying mangalore tiles of the Verandah		31.37	80	14	8			
55	Sundry works attending to coats, rolling and moulding shutters, opening and closing windows			1,229	7	7			
56	Erecting Temporary Sheds Stores etc		61.24	141	9	10			
57	Carpenters Sheds		25.80	283	4	1			
	C. O			112118	15	4	26	114	

17890		1404		1,599			24,606	4	2	24,856	13	8	- 250	9	6		
							48	10	2	48	10	3					
							690	11	11	690	11	4					
							266	15	2	266	15	2					
							1,432	11	2	1,432	11	2					
	51						17	4	"	17	4	"					
							15,080	2	10	15,080	"	10					(g).
	31						11	8	"	11	8	"					
					115	"	344	12	5	339	12	5					(h).
	590					"	197	15	8	197	15	8					
					2,394	"	1,182	14	9	6,041	14	3	+ 11,141	"	6		(i).
							740	7	4	735	7	4	+ 5	"	"		(j).
	81						28	8	6	28	8	6					
							763	5	"	763	5	"					
							405	5	"	405	5	"					
				403	"	"	404	12	11	404	12	11					
		357	"	"			179	"	"	179	"	"					
		216	"	"			109	10	4	109	10	4					
		180	"	"			91	13	9	91	13	9					
							33	2	"	33	2	"					
							"	10	"	"	10	"					
					411		1,236	13	1	1,236	13	1					
							4,674	9	6	1,766	3	8	+ 2,908	"	10		(k)
							80	14	8	80	14	8					
							1,229	7	7	1,299	7	7					
							141	9	10	141	9	10					
							283	"	1	283	"	1					
18,643	"	2,157	"	2,002	"	2,920	"	60,282	15	4	56,474	"	6	+ 3808	14	10		

		B. M						
				1,12,118	16	4	26,114	
58	Stained glass sheds			73	6	6		
59	Decoration Sheds			574	9	6		
60	Wood work for frame front Gate		4.06	15	8	4		
61	Figured glass panes		120.	195	8	"		
62	Interior decoration			1,485	1	7		
63	Finishing front and rear wall of the Pavilion			145	"	"		
64	Brick in Cement		77	123	1	"		
65	Flag			66	11	"		
66	Bunting			24	10	"		
67	Glass panes			389	8	"		
68	Lightning conductor			918	7	"		818
69	Carpet racks and Spreading Carpets			491	7	11		
70	Window Shutter frames		1805.85	2,346	15	5		
71	Wood work for panels and hollow pillars		186.51	748	"	7		
72	Ceiling planks		81.24	324	15	4		
73	Slab Stones dressed		228	57	"	"		
74	Stained Glass		247.41	662	6	5		
75	Ranganatha Vigraham and Gajalakshmi		2	45	"	"		
76	Ornamental beams		57.29	229	2	7		
77	——do—— Pillars		78.69	630	10	1		
78	Teakwood front gate		225.92	1,016	10	2		
79	Cadapa Slabs above windows		1.68	33	9	7		
80	Brick in mud		3,160	395	"	"		
81	Brick in mortar		10,924	2,218	15	"		
82	Earthwork Excavation		119	22	5	"		
83	Wood work		159.12	477	5	8		
84	Windows		53.77	215	1	3		
85	Doors			274	11	4		
86	Domes			271	11	10		
87	Plaster of Paris moulding			402	4	"		
		C. O		12,496	10	5	26,932	"

18,643		2157		2002		2920		60282	15	4	56474	6	+3808	1410		
								73	6	6	73	6	6			
								5749	6		5749	6				
11								4	8	4	4	8	4			
								195	8	"	195	8	"			
								7485	1	7	1282	7	9	+202	7	10 (a)
								145	"	"	145	"	"			
								123	1	4	123	1	4			
								660	"	4	310	11	4	+350		(m)
								24	10	"	24	10	4			
		259	"	"				130	8	4	130	8	4			
								100	7	"	100	7	4			
				246	"	"		245	7	11	244	7	11	+1	"	" (n)
		1,563	"	"				782	15	5	782	15	5			
		498	"	"				250	"	7	250	"	7			
		216	"	"				108	15	4	108	15	4			
		36	"	"				21	"	"	21	"	"			
		434						218	6	5	218	6	5			
		30						15	"	"	15	"	4			
171								58	2	7	58	2	7			
412								138	10	1	138	10	1			
762								254	10	2	254	10	2			
				16	"	"		17	9	7	17	9	7			
								395	"	"	395	"	"			
								2,218	15	4	2,216	15	"	+2	"	4 (o)
								22	5	"	22	5	"			
		318	"	"				159	5	8	164	5	8	+5	"	9 (p)
		143	"	"				72	1	3	60	1	3	+12	"	" (q)
		182	"	"				92	11	4	92	11	4			
		180	"	"				91	11	10	91	11	10			
				201	"	"		201	4	"	201	4	"			
19,999	"	6916	"	2465	"	2920	"	69164	10	5	64783	19		+4338		

88	Chucks		9.07	142	12	10		
89	Wooden figure panels			402	12	"		
90	Plastering		69.97	209	14	6		
91	Painting		20.68	88	1	7		
92	Gold papering			21	6	0		
93	moulds			236	"	6		
94	Finials		8	150	"	"		
95	Cornices of Kinds		631.25	384	12	6		
96	Drawing and Establishment			1,255	9	7		
97	Tools and Plant			163	7	9		
	Total I			130,551	7	8	2,693	2

II. Through Sanitary Works Department.

Cast Iron Materials.

Cast Iron Pipes 3" diameter	"	630	74	13	"	6	75 " "
do 2½" do	"	63	5	7	6	5	1 1 6
do Bends 3"x2½"	"	6	1	12	3	1	6 " "
do Branches 4"x2½"	"	1	12	9	4	1	1 2
C.C.30			835	10	5	754	6 8

19,999	"	"	6,016	"	"	2,465	"	"	2,920	"	"	69,164	10	5	64,783	19	+ 4,381	8	8	
						71	"	"				71	12	10	71	12	10			
						201						201	12	"	201	12	"			
												209	11	6	209	14	6			
												88	1	7	88	1	7			
												21	6	0	21	6	0			
												236	"	6	236	"	6			
						75						75	"	"	75	"	"			
												384	12	6	384	12	6			
												1,255	9	7	1,086	5	11	+ 167	3	8	(4)
												163	7	9	257	1	10	- 93	10	1	(5).
19,999	"	"	6,016	"	"	2,812	"	"	2,920	"	"	71,872	7	8	64,155	5	5	4,457	2	3	

*For explanation of differences vide Overleaf (last page)

"	"	"	"	"	"	"	"	"	"	"	"	72	13	"				+ 72	13	"
"	"	"	"	"	"	"	"	"	"	"	"	5	12	"				+ 5	12	"
"	"	"	"	"	"	"	"	"	"	"	"	1	12	3				+ 1	12	3
"	"	"	"	"	"	"	"	"	"	"	"	"	14	2				+	14	2
												81	3	5				81	3	5

42

	B.H			832	10	5	754	68
Cast Iron Pipes Branches 3x3"		3		18	"	"	16	"
do do 3x2½		3		20	8	9	18	14 5
do do do		9		68	4	"	61	3 2
do Double Branches 3"x2"		2		13	"	"	11	11 2
do Collars 4" Diameter		1		3	12	7	3	7 1
do do 3"		16		34	"	"	30	9 7
do Sluice Values 3"		2		70	"	"	66	4 10
do do 2½"		1		30	2	"	27	" "
do Valve Keys		"		"	"	"	"	" "
do Hydrants		13		537	18	1	484	24
do Pressure value		"		"	"	"	"	"
do Road Boxes		10		22	8	"	20	11 2
do Protecting tubes		6		11	7	"	10	12 10
do Copper nozzles		"		"	"	"	"	"
Pig Lead	Cwts	30½		71	12	7	"	"
2 Hoses and Couplings &c.								
Woven Canvas Delivery Hose 2½"		"		"	"	"	"	"
Brass Screw thread Hose couplings 2½"		3		"	"	"	"	"
Woven Canvas Delivery Hose 2¼"		"		"	"	"	"	"
Brass Screw thread Hose Couplings 2¼"		3		"	"	"	"	"
Copper nozzles with brass Jets 2½"		3		"	"	"	"	"
do do 2¼"		"		"	"	"	"	"
Wiring ends of Hose with Copper wire		"		"	"	"	"	"
C.O				1737	21		1505	59

						81	3	5		81	3	5
						2				+2		
						1	10	4		+1	10	4
						7		10		+7	4	10
						1	4	10		+1	4	10
							3				3	4
						3	6	5		+3	6	5
						3	11	2		+3	11	2
						3	2			+3	2	4
						53	12	9		+53	12	9
						1	12	10		+1	12	10
							12	2			12	2
			34	32		37	9	5		+37	9	5

	B.F			1737	2	1	1505	5 7
Packing charges								
Fire Extinguisher		17		177	9	"		
Earthwork - Excavating and filling pipe tracks		190		35	10	"	"	"
Laying and jointing pipes		801		84	2	"	"	"
Fixing Hydrants including masonry		13		117	"	"	"	"
3 Fire Engines								
Amount paid to Madras Railway Company on account of hire of Engines borrowed, cartage and other incidental charges		"	"	1521	8	10	"	"
Amount paid to Southern Mahratta Railway for patent fuel supplied		"	"	"	"	"	"	"
Working expenses of Fire Engines		"	"	898	1	8		
Sundry articles		"	"	67	12	1		
Railway charges on Fire Engines obtained from Sappers and Miners and on other articles obtained by Rail		"	"	438	10	"	"	"
	C.O			5077	7	8	1505	5

| | | |

		B/H			5077	7 8	1505 59
4. Decorations &c.							
Construction of Triumphal Arch at Entrance Gate					3,199	6 2	
Making two Statues of Elephants of bricks in mortar mounted on pedestals					300	6 "	
Cloth arcca poles &c. for flags		"	"		277	" "	"
Wooden lamp posts, Lanterns Transparencies		"	"		827	1 2	"
Watering Roads		"	"		33	12 "	"
Constructing two cisterns for Keeping Fire Engines in the Jagannohan Palace Compound.					196	6 7	" "
Dismantling and removing the Jagannohan Palace Gate at Puri.					165	2 6	" "
Total II					10,076	10 1	1,505 59
Total I + II.					140,628	19	28,437 59

H
19-1-1901.

Pavilion at mypore, value that may be realised from materials of the
suit Proceedings no. 153-I/A.C dated 4th. October 1900 and those as audited finally

dited to works for materials
brought on stock.

3/4 Value	2/3 Value	1/2 Value	1/4 Value.	Balance debitable to marriage	Figures as noted in Government C.W. Proceedings no. 1539/XI dated 4th. October 1900.	Differences	
		122 158		3449 2 3	3457 " "	= 1 13 9	
" " " " " " " " " "				3199 6 2	3124 8 4	+ 74 14 2	Actual expenditure as executed
" " " " " " " " " "				300 6 "	300 " "	+ " 6 "	
" " " " " " " " " "				217 " "	217 " "	" " "	
" " " " " " " " " "				827 12	601 " "	+ 225 12	Actual expenditure as executed
" " " " " " " " " "				33 12 4	" " "	+ 33 12 4	This was found necessary to keep the road clear
" " " " " " " " " "				196 6 7	" " "	+ 196 6 7	This was constructed for keeping up the Drive Enquiries.
							As the Triumphal arch had to be constructed the gate had to be removed
" " " " " " " " " "				165 2 6	" " "	+ 165 2 6	eliminated
" " " " " " " " " "		122 158		8,448 4 8	7,753 8 "	+ 694 12 8 ✓	
19,999 " "	6,016 " "	2,934 158	2,920 " "	80,320 12 4	75,168 13 5	+ 5,151 14 11	

47

1

Explanation by Executive Engineer for difference of figures as audited and as reported to Government previously

(a). Deduction of Rs 78-2-3 is to the original figure reported being wrong.

(b) Addition of Rs 97-10-0 is due to the omission of posting Rs 78-2-0 payment made by Sanitary Department and Rs 19-8-0 since paid to Task worker Badaruddin Hussain

(c) Deduction of Rs 157-0-0 is due to mistake in calculating 3/4 value of materials that may be realized.

(d) Addition of Rs 3/- is due to the outlay previously reported being wrong.

(e) Addition of Rs 524-2-0 is due to omission in posting the payments made to messrs: Hajee Abdul Rahiman & Sons

(f) Deduction of Rs 295 3-3 is due to the credit given for the value of stores remaining unutilized.

(g). Mistake in totalling

(h) Same remarks as made for item no (e).

(i) —do— —do—

(j) Mistake in totalling

(k) Addition of Rs 2908-5-10 is due to the extra payment of Rs 2102-0-0 to Contractor Alagappa Chetty ordered in Chief Engineers no: 6229 dated 26th December 1900 having been debited to this sub-head as well as some other unforeseen charges since incurred.

(l). Addition of 202-9-10 is due to claims since settled and paid

(m) Addition of Rs 350 is due to payment since made to messrs Wrenn Benett & Co

(n) Mistake in calculating 1/2 value for materials that may be realized

(o.p.q) Addition due to omission of small credits originally proposed to be given to those sub-heads.

(r) Addition of Rs 169-3-8 is due to the charges since incurred

(s) Deduction of Rs 93-10-1 is due to credit given for articles omitted by oversight

(t) Deduction of Rs 345-0-0 is due to extra amount sanctioned to be allowed to Task worker Alagappa Chetty for loss sustained by him, having been transferred from this subhead to "Unforeseen charges"

Mysore
15th January 1901

(Signed) B. P. Raghavendraiah
Executive Engineer
Palace Division

Table C. **Electric and Gas Light.** 69

Particulars	Cost	Value of Plant on Stock	Balance debitable to marriage
To Gas and Electrical installation			
Mansfields Patent oil Gas Apparatus	8,400 - -	7,560 - -	840 - -
Gas Engine and dynamo	6,000 - -	5,400 - -	600 - -
278 Electric lights in marriage Pavilion complete with all accessories.	13,900 - -	12,510 - -	1,390 - -
Street lighting by gas			
13 Single lamps 4-3 light lamps 2 Single lamps	5,400 - -	4,860 - -	540 - -
Out Buildings. — 155 Gas light with all pipes and fittings.	7,600 - -	6,750 - -	750 - -
School House.			
116-16 C.P. Gas Lights with all accessories	8,000 - -	7,200 - -	800 - -
Brick work and foundations	2,000 - -	- - -	2,000 - -
To Electric Lights fixed in the marriage Pavilion			
26 Lights complete with all accessories	1,300 - -	1,170 - -	130 - -
10 Extra Lights	500 - -	450 - -	50 - -
Fixing 12 Gas lamps in Palace Compound	700 - -	630 - -	70 0 0
2-100 Candle power lamps on Pavilion	400 - -	360 - -	40 - -
2-60 " do do	500 - -	450 - -	50 - -
Fixing 2-5 Lights and 2-3 Lights Gasoliers in marriage Pavilion, Supplying burners, mantles, rods, chimneys and attending to same during marriage festivities	500 - -	- - -	500 - -
Supplying and fixing mantles to old lamps in the Palace Compound.	75 - -	- - -	75 - -
To cost of a Cablegram to London regarding Electric dynamo.	30 - -	- - -	30 - -
Cost of a reply cable from London	60 - -	- - -	60 - -
Cost of an urgent telegram Sent to Captain A.J. de Lotbinere	3 - -	- - -	3 - -
2 Five Light crystal Gasoliers and 2 three Light crystal Gasoliers.	- - -	- - -	- - -
Total	55,268 - -	47,340 - -	7928 - -

WH 20/12/00.

Edwin Sheehan
Exam.

20/12/00

Gen Fin 5-7 of 1901 / 8

Proceedings of the Govern of Mysore - (D&W)

Read

(1) Prog^s 153.7 dated 4th October 1900 ordering the audit of expenditure incurred on the occasion of the Marriage of His Highness the Maharaja in June last -

(2) Letters Nos. 5759 and 426 dated 20th December 1900 and 19th January 1901 respectively, from the Examiner P.W. accounts, reporting the result of his audit of the expenditure incurred on the Pavilion erected at Mysore, for His Highness the Maha Rajas Marriage

117-8

Order thereon, No. 105A-57 dated Bangalore, 25th February 1901.

The Examiner P.W. Accounts submits, with his audit report, a revised statement showing the expenditure incurred on the Pavilion, Value of materials

Resubmitted to the Offg. Dewan, as requested in the remarks below by his Private Secretary

II The Proceedings has been received. -

W. D'W. Hutchins

Offg. Secy to Govt of Mysore & Dewan Dept

27/2/01.

1764

Submitted

This file may kindly be called for & returned to me after action as it will be required for dealing with the marriage accts as a whole when complete audit report is received -

22/2/01

Approved 27/2/01

27/2

Value credited to market to be borne on stock.

	Cost	More than 3/4 Value	3/4 Value	2/3 Value	1/2 Value	1/4 Value	Total	Balance Liabilities to Merridge
As per book: 31st Dec. 10.00:	1367944	528932	20824	6016	2873	3020	616258	7516813
As per audit	1406281	928437	19999	6016	293415	2920	603078	8032014
Report Variance	38337	494	825		121	100	13180	515201

Difference

Indents do not bring out the real amount of stock due to Merridge - Ryan has debited of the additional sales in the Journal - but the Creditors and Purchases not made in the year, it was then found that the sales had been made on account of Merridge - Ryan values on account of the conclusion of the Partnership we now explain Rs 80,320. 12 A/c as Rs 7516/8. 13. 5 shown

52

in Appendix B of the per
read above -

Adverting to the ex
planation submitted by the
Executive Engineer and Supdg
Engineer, as to non observance
of certain formalities and
requirements of the Code
rules pointed out by the A.
Examiner, Government
observe that whatever may
be the nature or urgency
of a work, the provisions
of the P.W. Code, should, in
the interests of the Departmt
be strictly enforced

By order A. J. de Lotbinière
Captain R.E.,
For: Secretary, D.P.W.

To.
The Examiner P.W. Accounts
Chief Engineer
& 14. Mysore Govt -

Chief
Secretariat,
2.12